EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Jyothi nagara and Muneshwara nagara and surrounding area in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200.00
4	Name of Contractor	M/s Technical Manager (west)
5	Agreement no	EE/YNK/AG/182/2019-20, 8/11/2019
6	No and date under which work order issued	EE/YNK.D/WO/196/2019-20, 10/11/2019
7	Time limit rriginally fixed for completion	90 days
8	Date of application by the contractor for granting	4/7/2021
9	Date of receipt of application in the Sub Division office	6/7/2021
10	Extension granted if any	Do to BWSSB Works
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	70%

13	Work carries out during 2nd extension	100 %
14	Time now applied for	100 days
15	Date of recommanding time 2nd extension	6/7/2021
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	- No -
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expairy original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	—
21	Remarks of the EE and the daily rate of penalty proposed	Time Extention may be granted upto 1-20-07-2021 w.Thout imposing any penalty.

Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

Executive Engineer
Yelahanka Division,
B.B.M.P, Bangalore - 64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ